First & Final

EE(Ele)/02/BR/44/14-15
Dt: 05.12.14.

M. A. R. 57 (Rule 116) T/c - 014-13-000056
No. C/08
Measurement Book

Serial No. .....

Name of work Supplying & fixing of Timer Switches and control gear From ..... To 108272 at Various wards

Name of Contractor of nature of Agency I/n Dasarahalli zone

Date of commencement of work M/s Chethan Electricals. EE/Ele/Dt/WO/02/14-15 Dt 22/07/2014

SBR No: 35/14-15 Dt: 05.12.14

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1.	Supplying high pressure Sodium Vapour street light fitting die cast aluminium canopy with aluminium housing for control gear, finished stove enamel gray glossy white canopy, internally with a pair of anodised aluminium reflectors with toughened flat glass gasket fixing for drip proof & heat resistance duty covered with porcelain holder copper choke, Ignitor and HPF condenser including a Sodium Vapour lamp of 250 watts. Surya.				150 Nos	6000.00	9,00,000.00

Total Bill Amt: 2169055/-
IT(2%): 43381/-
KST(4%): 86762/-
LWC(1%): 21691/-
CBC(0.5%): 2169/-
SDC(5%): 19298/-
Voucher No.:
Bill pass for Rs.: 1070
SD: 27885/-
Cheque No.:
1895754/-
1894684

4 FC
EE(Ele)
05/12/2014

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	(1) 2nd Cross, Vainnac Junction Kammagondanahalli. Abbigere main Road BSRE/12/DMLR/05/TC-21						
	(2) Nisarga Layout main Road New pole						
	(3) 6th Main. Nisarga Layout BSRE/12/NLA/MR/10/40/0 TC-34						
	(4) Near # 79, 2nd phase, Sharavathi Road Nisarga Layout New pole						
	(5) Near # 43, 2nd phase. Sharavathi Road Nisarga layout New pole						
	(6) Near # 43, 2nd phase Sharavathi Road Nisarga Layout New pole						
	(7) Near Sri Ayyappa old Age Home Trust Kapila Road 2nd phase Nisarga Layout New pole						
	(8) # 26, 2nd Main. Shastri Layout Kempegowda Garden. Abbigere New pole						
	(9) Near Vipra Seva Sanga 1st Main Shastri Layout Kempegowda. Garden Abbigere New pole						
	(10) Near Vipra Seva Sanga 1st Main. Shastri Layout Kempegowda Garden Abbigere New pole						
	(11) Near 4th Cross. Shastri Layout Kempegowda Garden. Abbigere BSRE/12/KGG/MR/00/11/0 TC-67						
	(12) Vinayaka Layout Medarahalli behind Rajakaluve TC-28 BSRE/12/VL/04/00/03/0						
	(13) Vinayaka Layout Medarahalli. behind Rajakaluve New pole						
	(14) 4th Main, 3rd Cross) Vinayaka Layout Medarahalli. behind Rajakaluve BSRE/12/VL/04/00/1 TC-28						
	(15) Near SRI Matheswari Electronics, 1st 'A' main Road Vignesh-wer Nagar BSRE/12/VL/MR/00/04/0 TC-75						
	(16) Vinayaka Layout Medarahalli behind Rajakaluve BSRE/12/VL/04/00/01/S TC-28						
	(17) # 238, 4th Cross Abbigere BSRE/12/AA/00/02/01/S TC-24						
	(18) Near Gayatri Engineering Works Somappa Layout Lakshmipura Main Road New pole						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
16.	Supplying of LT UG cable having aluminium conductor PVC insulated sheathed, galvanized steel wire/steel tap armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 Sqmm				635 Mtrs	120.00	₹6,200.00
17.	Laying charges for laying of 1.1 KV class UG cable in existing trench 9" pipe/Stoneware pipe/on wall/on pole as required 1.1 to existing/duct				635 Mtrs	5.00	3,175.00
						Total	21,69,055.00

Location of Times

1. Kreepa Layout. 1st main Abbigere BSRE/12/FBSA/me/00/01/1/S
2. 1st Cross, Potteappa Layout Near Ganesha Temple BSRE/12/AG/P40/24/S
3. 2nd cross Thammaiah Garden. Near Ganesha Temple TC-53 BSRE/12/TGA/2b/1/S-TM
4. 1st main Vijaya Lakshmi Layout Near Ganesha Temple TC-53 BSRE/12/VL/0100/01/S
5. Sree Kreppa Layout Lakshmipura Main Road BSRE/12/SL/00/02/01/S
6. Near National Electricals opp Winner Junction Abbigere main Road. BSRE/12/DMET/0001/01/S

M. A. R. 57 (Rule 116)
Measurement Book

No. C/08

Serial No. 108284

Name of work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(7)	Near Government School Abbigere Dinne TC-26 BSRE/12/AGD/PC/0/5/0/TM	(1) 2nd Layout	Cross. Anjanadri TC-175 BSRE/12/AN/0/00/03/S-TM			(15) No. 37 1st 'B' main Soundarya Layout ME/14/SL/1B/00/02/F TC-130	
(8)	Near Ramanjaneya Temple Abbigere Colony New pole	(2) Near Manju Provision Store. 3rd main 9th Cross. Ravindra Nagar MPE/13/RN/03/00/06/S TC-269				(16) Near Venkateshwara Laundary 4th cross Siddeshwara Layout ME/14/SB/01/00/06/F TC-145	
(9)	Near Sri Mariyamma Temple Abbigere main Road. K.G. Hjalli BSRE/12/KH/ME/0/46/0/TM TC-10	(3) Near TC, 3rd main. 7th main Ravindra Nagar MPE/13/RN/03/00/08/S. TC-269				(17) Near Venkateshwara Landary 5th Cross Siddeshwara Layout ME/14/SB/01/00/05/F TC-145	
(10)	7th Cross. A.K Colony Kamma Gondana Halli New pole	(14) Near 5th cross Ravindra Nagar	Anjaneya temple MPE/13/RM/02/00/66/0 TC-223			(18) Near Jnanasurabhi Academy Bhoomika Layout ME/14/NMH/01/00/01/F TC-168	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	(49) Near padmeshree Tent House 40 feet Road Sanjeevini Nagar 2nd Stage TC-216 CHE/71/S2/03/00/04/S						
	(50) Near padmashree tent House 40 feet Road Sanjeevini Nagar 2nd stage TC-216 CHE/71/S2/03/00/05/S						
	(51) Near Vasavi Batteries 3rd cross Sanjeevini Nagar 3rd stage CHE/71/S3/00/04/07/S TC-342						
	(52) Near Vasavi Batteries 3rd cross Sanjeevini Nagar 3rd stage CHE/71/S3/00/04/07/S TC-342						
	(53) Near Ganesha Temple Gajanana Nagar TC-271 CHE/71/GN/03/00/04/S						
	(54) Near Vigneshwara Nagar Bus stop Vigneshwara Nagar Main Road TC-161 CHE/71/VMP/32/S						
	(55) Near SRC Traders KTG. Road, Sriganda Nagar CHE/71/SN/KCR/02						
	(56) Near 2nd cross, Shanmukh garden, Near Ganesh temple BSRE/01/TGA/02/01/S-TM TC-53.						
	(57) Near Imain, Vijayalakshmi Layout, Near Ganesha temple BSRE/12/VL/00/00/01/S TC-53						
	(58) Near Manju provision Store, 3rd main, 9th cross, Ravindra Nagar MPE/13/RN/03/00/06/S TC-269.						
	(59) Near Venugopalaswamy Floor Mill SPE/39/CMR/0/06/S TC-59						
	(60) Near Imain, Gyaneshwara Nagar, Near Shambulinga provision Store, Rajgopal Nagar TC-223 SCE/70/BN/01/00/12/S						
	(61) Near Sri Chandra Poultry farm Heggenahalli Main Road CHE/71/HMR/151/S. TC-93						
	(62) Near New Carmel School, 5th cross, Sanjeevini Nagar 2nd stage TC-216 CHE/71/S2/00/05/01/S						
	(63) TC85/ME/14/BN/NMP/0 Nele maheshwari temple park Near.						

M. A. R. 57 (Rule 116) No. C/08

Measurement Book

Serial No. 108286

Name of work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
(64)	HMTL/o, B.BMP office Near Nopole. Number				(3) Near Sri Rajamatha Uttungadevi temple Mallasandra W-13, Segregation point Newpole-1, Quarry point		
(65)	TC/95/ME/14/KL/00/25/02/01 Kirloskar L/o, 2nd loops.				(4) Mallasandra W-13, Segregation Point Newpole-2, Quarry Point		
	Details of RCC pole				(5) Mallasandra W-13, Segregation Point, Newpole-3, Quarry Point		
(1)	Soundarya L/o, 01st C main deadend Near Sanjay #156., Newpole-1				Certificate :- Work done Satisfactory		
(2)	Soundarya L/o, 01st C main deadend Near Sanjay #156, Newpole-2						

ASST. EXECUTIVE ENGINEER (E)
Bruhath Bangalore Mahanagara Pal
Dasarahalli Zone, Bangalore

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Audited and admitted for Rs. 2169055/- Passed by Cheque for Rs. 1894684/- (Eighteen Lack, Ninety four Thousand Six Hundred Eighty four) by adjustmant Rs. 274371/- Accounts Superintendent B.B.K.P. Dase Engineer (Ele)					Bill Amount: 2169055/- IT (2%): 43381/- KST (4%): 86762/- LWC (1%): 21691/- EBF (0.1%): 2169/- SDCS (5%): 119298/- fine: 1070/- T.D: 274371/- ₹1894684/-	